



SWMS-01 — Site Diary & Daily Handover (Amended) (v2)

VERSION HISTORY (v2): Supersedes v1 (16:30) — Added Variation V-14 Riser 3 cable pull & final board lockup check.

Submitted By: Liam - Electrician (Lead Electrician)

Submitted (AEDT): 2026-10-28 16:45

Approved By: Marcus Vance (Owner)

Approved (AEDT): 2026-10-28 16:52

✓ Compliance Check: All Mandatory Controls Verified · ✓ Geo-Fence Verified Within 50m

ITEM / STANDARDIZED COMPLIANCE CHECK	RESULT / READING	STATUS
Main Switchboard MDB-2 Lockout / Tagout Verification	Isolated 0V	✓ Verified
Sub-circuit RCBO Trip Time Testing (AS/NZS 3017)	18 ms (<40ms)	✓ Verified
Variation V-14: Riser 3 Fire-Rated Cable Pull Added	42m Riser Run	✓ Amended v2
End-of-Day Isolation & Distribution Board Lockup	Locked & Tagged	✓ Verified

Field Supervisor & Worker Sign-Off Notes:

Amended v2: Added Variation V-14 Riser 3 fire-rated cable pull completed 16:30-16:45. Supersede