



PLM-01 — Backflow Prevention Device Test Report (AS/NZS 2845.3) (v1)

Submitted By: Dazza - Licensed Plumber (Certifying Plumber) (Title: RPZD) (Signature: [Signature]) (Date: 2026-10-28 07:45)

Approved By: Shane Kelly (Operations Mgr) (Signature: [Signature]) (Date: 2026-10-28 08:02)

✓ Compliance Check: All Mandatory Controls Verified · ✓ Geo-Fence Verified Within 50m

ITEM / STANDARDIZED COMPLIANCE CHECK	RESULT / READING	STATUS
RPZD Serial #Watts-909-4418 Upstream Isolation Valve	Closed Tight	✓ Verified
Check Valve #1 Static Pressure Drop Reading	24.5 kPa (>14 kPa)	✓ Pass
Check Valve #2 Static Pressure Drop Reading	16.2 kPa (>7 kPa)	✓ Pass
Relief Valve Opening Differential Point	19.0 kPa	✓ Pass

Field Supervisor & Worker Sign-Off Notes:

Annual Sydney Water RPZD backflow containment test passed. Calibration gauge #TK-209 valid.