



ROOF-01 — Working at Heights SWMS & Harness Pre-Start (AS/NZS 1891)

Submitted By: Jack - Leading Hand Roofer (Rigger / Dogman)Submitted (AEDT): 2026-10-28 06:45

Approved By: Brett Cooper (Safety Director)Approved (AEDT): 2026-10-28 06:55

✓ Compliance Check: All Mandatory Controls Verified · ✓ Geo-Fence Verified Within 50m

ITEM / STANDARDIZED COMPLIANCE CHECK	RESULT / READING	STATUS
Full-Body Harness & Twin-Tail Shock Lanyard Tag Check	4 Crew In-Date	✓ Verified
Static Line & Roof Anchor Point Pull-Test Tag	Cert #ANC-2026-11	✓ Verified
Skylight / Polycarbonate Fragile Roof Mesh Covers	Caged & Flagged	✓ Verified
Rescue Plan & Ladder Access Tower Secured (4:1)	Verified at Bay 1	✓ Verified

Field Supervisor & Worker Sign-Off Notes:

All 4 roofing crew harnesses inspected and signed onto Working at Heights SWMS before roof acce